

ಕರ್ನಾಟಕ ಸರ್ಕಾರ
(ಕಾರಾಗೃಹ ಮತ್ತು ಸುಧಾರಣಾ ಸೇವೆ)

ಸಂಖ್ಯೆ:ಎಡಿಎಂ1/ಕಾಆಯೋ/ಸಿಆರ್-54/2022

ಮಹಾನಿರ್ದೇಶಕರ ಕಛೇರಿ
ಕಾರಾಗೃಹ ಮತ್ತು ಸುಧಾರಣಾ ಸೇವೆ
ಕರ್ನಾಟಕ ರಾಜ್ಯ ಬೆಂಗಳೂರು-560009.
ದಿನಾಂಕ: 02 - 2 - 2023.

ಸರ್ಕಾರದ ಅಪರ ಮುಖ್ಯ ಕಾರ್ಯದರ್ಶಿಗಳು,
ಒಳಾಡಳಿತ ಇಲಾಖೆ,
ವಿಧಾನ ಸೌಧ,
ಬೆಂಗಳೂರು.


ಮಾನ್ಯರೆ,

ವಿಷಯ: MPIC ಸಭೆಗೆ ಮಾಹಿತಿ ನೀಡುವ ಬಗ್ಗೆ.

- - -

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, 2023ನೇ ಜನವರಿ ತಿಂಗಳವರೆಗೆ ಇಲಾಖೆಯು ಸಾಧಿಸಲಾದ ಪ್ರಗತಿಯ ವಿವರವನ್ನು ನಿಗದಿತ MPIC ನಮೂನೆಯಲ್ಲಿ ಭರ್ತಿ ಮಾಡಿ ಈ ಪತ್ರದೊಂದಿಗೆ ಲಗತ್ತಿಸಿ ಸಲ್ಲಿಸಿದೆ.

ತಮ್ಮ ವಿಶ್ವಾಸಿ,



(ಮನೀಷ್ ಖರ್ಬೀಕರ್ ಐ.ಪಿ.ಎಸ್)

ಮಹಾನಿರ್ದೇಶಕರು

ಕಾರಾಗೃಹ ಮತ್ತು ಸುಧಾರಣಾ ಸೇವೆ
ಕರ್ನಾಟಕ ರಾಜ್ಯ

ಪ್ರತಿಯನ್ನು ಮಾಹಿತಿಗಾಗಿ:

1. ಸರ್ಕಾರದ ಕಾರ್ಯದರ್ಶಿಗಳು (ಸೆರೆಮನೆ, ಅಪರಾಧ ಮತ್ತು ಸಹಾಯಕ ಸೇವೆಗಳು), ಒಳಾಡಳಿತ ಇಲಾಖೆ, ವಿಧಾನಸೌಧ, ಬೆಂಗಳೂರು.
2. ಸರ್ಕಾರದ ಉಪಕಾರ್ಯದರ್ಶಿಗಳು, ಒಳಾಡಳಿತ ಇಲಾಖೆ (ಪೊಲೀಸ್ ಸಹಾಯಕ ಸೇವೆಗಳು ಮತ್ತು ಸಮನ್ವಯ), ವಿಧಾನಸೌಧ, ಬೆಂಗಳೂರು.
3. ಸರ್ಕಾರದ ಅಧೀನ ಕಾರ್ಯದರ್ಶಿಗಳು ಒಳಾಡಳಿತ ಇಲಾಖೆ (ಸಮನ್ವಯ) ವಿಧಾನಸೌಧ, ಬೆಂಗಳೂರು.

DEPARTMENT OF PRISONS AND CORRECTIONAL SERVICES, KARNATAKA STATE
MPIC 2022-23

As on 31st January 2023
(Rs. in Lakhs)

Sl. No.	Projects	Estimated Cost	Amount earmarked 2021-22	Grants released in Govt. 2021-22	Grants released in Govt. so far	Expenditure so far	Amount Earmarked 2022-23	Grants released in 2022-23	Grants yet to be released in 2022-23	Remarks
1.	HOA: 4059-80-051-0-13-386 Construction of new Jails ONGOING WORKS:- Construction of new Central prison at Mangaluru	11000.00	4961.45	4961.45	8261.45	8261.45	2738.55	1369.27	1369.28	Work under Progress.
2.	Construction of new Central prison at Bidar	9995.00	4215.00	4215.00	5215.00	5215.00	1500.00	1500.00	-	Work under Progress.
3.	Construction of new Central Prison at Vijayapura	9999.42	4402.00	4402.00	6402.00	6111.28	1500.00	1500.00	-	Work under Progress.
4.	Construction of High Security Prison in the premises of Bengaluru Central Prison.	10000.00	2722.00	2722.00	4722.00	4302.37	1500.00	1500.00	-	Work under Progress.
5.	Construction of new Taluk Prison at Arasikere	900.00	--	--	300.00	300.00	300.00	225.00	75.00	Work under Progress.
6.	2 nd Phase works at "Karnataka Academy of Prisons and Correctional Services, Bengaluru"	1350.00	--	--	569.28	--	141.75	-	141.75	Work under Progress. 75% UC not received. UC awaited from PWD
7.	Construction of additional barracks with capacity of 300 prisoners at Central Prison Kalburgi	795.00	400.00	400.00	400.00	--	395.00	-	395.00	Work under progress. UC awaited from KSPH & IDCL.

Sl. No.	Projects	Estimated Cost	Amount earmarked 2021-22	Grants released in Govt. 2021-22	Grants released in Govt. so far	Expenditure so far	Amount Earmarked 2022-23	Grants released in 2022-23	Grants yet to be released in 2022-23	Remarks
8.	Construction of additional barracks with capacity of 255 prisoners at Central Prison Mysuru	601.50	300.00	300.00	300.00	--	301.50	-	301.50	Work under progress
9.	Construction of additional barracks with capacity of 300 prisoners at Central Prison Ballari	795.00	400.00	400.00	400.00	--	395.00	-	395.00	Work under progress
10.	Construction of additional barracks with capacity of 150 prisoners at District Prison Koppal	575.20	253.00	253.00	253.00	--	322.20	-	322.20	Work under progress
11.	Construction of additional barracks with capacity of 80 prisoners at Taluk Prison Hubballi	231.00	125.00	125.00	125.00	--	106.00	-	105.00	Work under progress
12.	Construction of additional barracks with capacity of 100 prisoners at District Prison Haveri	300.00	-	-	-	-	150.00	75.00	75.00	Tender process under progress
13.	Construction of additional barracks with capacity of 60 prisoners at Taluk Prison Gokak	200.00	-	-	-	-	100.00	50.00	50.00	Tender process under progress
14.	Construction of additional barracks with capacity of 100 prisoners at District Prison Tumakuru	300.00	-	-	-	-	150.00	-	-	Estimate awaited from KSPH&IDCL

Sl. No.	Projects	Estimated Cost	Amount earmarked 2021-22	Grants released in Govt. 2021-22	Grants released in Govt. so far	Expenditure so far	Amount Earmarked 2022-23	Grants released in 2022-23	Grants yet to be released in 2022-23	Remarks
15.	Construction of additional barracks to a capacity of 60 prisoners at Udupi District Prison	200.00	-	-	-	-	100.00	-	100.00	Estimate awaited from KSPH&IDCL.
16.	<u>NEW SCHEMES:-</u> Construction of new Central Prison at Devanahalli, Bengaluru Rural District	17500.00	-	-	-	-	500.00	250.00	250.00	Government vide order No.HD 60 PRA 2022 dated:22-12-2022 has withdrawn the G.O. dated:29-9-2022 issued in concurrence of administrative approval for construction of new Central Prison at Bengaluru Rural District, Devanahalli and also directed to take action for remittance of Rs.250.00 lakhs released for the said project under HOA 4059-051-0-13-386 construction of new Prisons.

Sl. No.	Projects	Estimated Cost	Amount earmarked 2021-22	Grants released in Govt. 2021-22	Grants released in Govt. so far	Expenditure so far	Amount Earmarked 2022-23	Grants released in 2022-23	Grants yet to be released in 2022-23	Remarks
17.	<u>HOA: 4059-80-052-0-02-125</u> <u>Modernisation of Jails.</u> <u>NEW SCHEMES:-</u> Purchase of Modern equipments for detection of mobile phone and other prohibited articles in various Prisons	200.00	-	-	-	-	2638.34	-	2638.34	Proposal will be sent to Government for administrative approval
18.	<u>HOA: 2059-080-051-0--08-200</u> Maintenance: <u>NEW SCHEMES:-</u> Repairs and maintenance works at Raichur, Mandya, KGF, Devanahalli Open Air Jail, Hospete and Ramanagara.	-	-	-	-	-	300.00	136.58	163.42	Government has accorded administrative approval for repairs and maintenance works Mandya, KGF, Raichur, Hospete, Ramanagara and Devanahalli Open Air Jail and released total budget of Rs.136.58 lakhs vide order dated:29-9-2022, 30-9-2022 and 7-10-2022.
	TOTAL						12938.34	6605.85	6332.49	

Handwritten signature

Director General
Prisons and Correctional Services
Karnataka State